



**CIVIL GEOTECHNICAL SERVICES**  
**ABN 26 474 013 724**  
**PO Box 678 Croydon Vic 3136**  
**Telephone: 9723 0744 Facsimile: 9723 0799**

28<sup>th</sup> October 2019

Our Reference: 18751:SB002

Winslow Constructors Pty Ltd  
50 Barry Road  
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

**RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING  
EMERALD PARK ESTATE – STAGE 7, TARNEIT**

Please find attached our Report No's 18751/R001 to 18751/R006 that relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing commenced in November 2018 and was completed in July 2019.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).

We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).


Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

A handwritten signature in blue ink, appearing to read 'Stephen Burns', is written over a light blue horizontal line.

Stephen Burns

# FIGURE 1




- NOTES:**
1. ALL EXISTING SERVICES UNDER NEW PAVEMENTS, PATHS AND VEHICLE CROSSINGS TO BE BACKFILLED WITH FCR.
  2. ALL EXISTING PITS AND MANHOLES WITHIN NEW WORKS TO BE ADJUSTED TO NEATLY MATCH NEW FINISHED SURFACE.
  3. EXISTING FENCES ALONG TIMBERTOP BOUNDARY AFFECTED BY WORKS TO BE REINSTATED TO THE OWNERS SATISFACTION.
  4. ALL EXISTING SEWER PROPERTY BRANCHES AND HOUSE DRAINS DAMAGED BY WORKS TO BE REPLACED BY CONTRACTOR.
  5. ALL EXISTING OPEN DRAINS TO BE GRADED, DESLUDGED AND BACKFILLED TO LEVEL 1 REQUIREMENTS.

# Approximate field density test locations

**WARNING**  
BEWARE OF UNDERGROUND SERVICES  
THE LOCATIONS OF UNDERGROUND SERVICES ARE APPROXIMATE ONLY AND THEIR EXACT POSITION SHOULD BE PROVIDED ON SITE. NO GUARANTEE IS GIVEN THAT ALL EXISTING SERVICES ARE SHOWN. A MOCS ENQUIRY ON 1100 MUST BE MADE BY THE CONTRACTOR PRIOR TO COMMENCEMENT OF WORKS.

**WARNING**  
IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO VERIFY THE SETOUT INFORMATION PROVIDED ON THIS PLAN WITH THE DESIGN INTENT WHICH INCLUDES, BUT IS NOT LIMITED TO ITEMS SUCH AS LENGTHS, CO-ORDINATES, SETOUT DIMENSIONS AND PEGGED TITLES BY THE PRINCIPAL'S LICENSED SURVEYOR.



**CONSTRUCTION**  
ISSUED FOR CONSTRUCTION

VER	DATE	ISSUED FOR CONSTRUCTION	REVISION	APPD.
0	02/05/2018	ISSUED FOR CONSTRUCTION		

EXISTING GAS MAIN	EXISTING WATER MAIN	EXISTING ELECTRICITY CABLE	EXISTING TELCO CABLE & PIT	EXISTING SEWER MAIN M.M.H.	EXISTING DRAIN & PIT	OPEN DRAIN
PROPOSED GAS MAIN	PROPOSED WATER MAIN	PROPOSED ELECTRICITY CABLE	PROPOSED TELCO CABLE	PROPOSED SEWER MAIN M.M.H.	PROPOSED DRAIN & PIT	PROPOSED PROPERTY PAVEMENT

STREET NAME SIGN	F.S.M.	EXISTING SURFACE LEVEL	PROPOSED SURFACE BOUNDARY LINE	FINISHED SURFACE TOP OF BATTER	FILLING ON TOPS DEEPER THAN 200mm
T.B.M.	ES 51.260	FS 51.040	FS 51.290	FS 51.290	



**TAYLORS**  
Urban Development | Infrastructure  
8/276 Peninsula Drive, Malvern VIC, Victoria 3146  
Ph: 61 3 9501 2000 | Web: taylorsonline.com.au

DESIGNED: AKA  
CHECKED: KMJ  
AUTHORISED: JOY  
AUTH. DATE: 19/12/2017  
DRAFTED: KLE  
CAD REF: 12332-7-E-109

WYNDHAM CITY COUNCIL  
EMERALD PARK  
STAGE 7  
DETAIL LAYOUT PLAN  
SHEET 1 OF 3

SCALE: 1:500 @ A1, 1:1000 @ A3  
VERSION: 1  
SHEET: 10 OF 32  
DRAWING NO:  
12332-7-E-109



## COMPACTION ASSESSMENT

Job No 18751  
 Report No 18751/R001  
 Date Issued 12/12/2018

**CIVIL GEOTECHNICAL SERVICES**

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	BS
Project	EMERALD PARK - STAGE 7	Date tested	15/11/18
Location	TARNEIT	Checked by	JHF

<b>Feature</b>	EARTHWORKS	Layer thickness	200 mm	Time: 10:06
----------------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	175	-	-	-
Field wet density <i>t/m<sup>3</sup></i>	1.84	1.89	1.90	-	-	-
Field moisture content <i>%</i>	25.9	26.5	25.4	-	-	-

Test procedure AS 1289.5.7.1

Test No	1	2	3	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	-	-	-
Percent of oversize material <i>wet</i>	0	0	0	-	-	-
Peak Converted Wet Density <i>t/m<sup>3</sup></i>	1.89	1.93	1.93	-	-	-
Adjusted Peak Converted Wet Density <i>t/m<sup>3</sup></i>	-	-	-	-	-	-
Optimum Moisture Content <i>%</i>	26.0	27.5	26.0	-	-	-

Moisture Variation From Optimum Moisture Content	0.0%	0.5% dry	1.0% dry	-	-	-
--	------	----------	----------	---	---	---

<b>Density Ratio ( <math>R_{HD}</math> )</b>	<b>%</b>	<b>97.5</b>	<b>98.0</b>	<b>98.0</b>	-	-	-
--	----------	-------------	-------------	-------------	---	---	---

Material description

No 1 - 3 Clay Fill
--------------------

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



## COMPACTION ASSESSMENT

Job No 18751  
 Report No 18751/R002  
 Date Issued 14/12/2018

**CIVIL GEOTECHNICAL SERVICES**

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	BS
Project	EMERALD PARK - STAGE 7	Date tested	16/11/18
Location	TARNEIT	Checked by	JHF

<b>Feature</b>	EARTHWORKS	Layer thickness	300 mm	Time: 13:26
----------------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	4	5	6	7	8	9
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	175	175	175	175
Field wet density <i>t/m<sup>3</sup></i>	1.80	1.81	1.73	1.70	1.78	1.80
Field moisture content <i>%</i>	32.5	26.8	25.2	30.6	22.3	18.7

Test procedure AS 1289.5.7.1

Test No	4	5	6	7	8	9
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material <i>wet</i>	0	0	0	0	0	0
Peak Converted Wet Density <i>t/m<sup>3</sup></i>	1.80	1.80	1.80	1.70	1.80	1.81
Adjusted Peak Converted Wet Density <i>t/m<sup>3</sup></i>	-	-	-	-	-	-
Optimum Moisture Content <i>%</i>	35.5	29.0	27.5	33.0	24.5	21.5

Moisture Variation From Optimum Moisture Content	2.5% dry	2.5% dry	2.5% dry	2.5% dry	2.5% dry	2.5% dry
--	----------	----------	----------	----------	----------	----------

<b>Density Ratio ( <math>R_{HD}</math> )</b>	<b>%</b>	<b>99.5</b>	<b>100.5</b>	<b>96.0</b>	<b>100.0</b>	<b>99.0</b>	<b>99.5</b>
--	----------	-------------	--------------	-------------	--------------	-------------	-------------

Material description

No 4 - 9 Clay Fill
--------------------

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



## COMPACTION ASSESSMENT

Job No 18751  
 Report No 18751/R003  
 Date Issued 07/01/2019

**CIVIL GEOTECHNICAL SERVICES**

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	BS
Project	EMERALD PARK - STAGE 7	Date tested	19/11/18
Location	TARNEIT	Checked by	JHF

<b>Feature</b>	EARTHWORKS	Layer thickness	200 mm	Time: 12:57
----------------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	10	11	12	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	175	-	-	-
Field wet density <i>t/m<sup>3</sup></i>	1.71	1.71	1.71	-	-	-
Field moisture content <i>%</i>	21.6	21.6	21.0	-	-	-

Test procedure AS 1289.5.7.1

Test No	10	11	12	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	-	-	-
Percent of oversize material <i>wet</i>	0	0	0	-	-	-
Peak Converted Wet Density <i>t/m<sup>3</sup></i>	1.80	1.80	1.80	-	-	-
Adjusted Peak Converted Wet Density <i>t/m<sup>3</sup></i>	-	-	-	-	-	-
Optimum Moisture Content <i>%</i>	23.5	24.0	23.5	-	-	-

Moisture Variation From Optimum Moisture Content	2.0% dry	2.5% dry	2.5% dry	-	-	-
--	----------	----------	----------	---	---	---

<b>Density Ratio ( <math>R_{HD}</math> )</b>	<b>%</b>	<b>95.0</b>	<b>95.0</b>	<b>95.5</b>	-	-	-
--	----------	-------------	-------------	-------------	---	---	---

Material description

No 10 - 12 Clay Fill
----------------------



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



## COMPACTION ASSESSMENT

Job No 18751  
 Report No 18751/R004  
 Date Issued 04/01/2019

**CIVIL GEOTECHNICAL SERVICES**

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	BS
Project	EMERALD PARK - STAGE 7	Date tested	20/11/18
Location	TARNEIT	Checked by	JHF

<b>Feature</b>	EARTHWORKS	Layer thickness	200 mm	Time: 13:21
----------------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	13	14	15	16	17	18
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	175	175	175	175
Field wet density <i>t/m<sup>3</sup></i>	1.73	1.76	1.74	1.76	1.77	1.75
Field moisture content <i>%</i>	19.9	20.5	18.5	17.5	19.4	19.4

Test procedure AS 1289.5.7.1

Test No	13	14	15	16	17	18
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material <i>wet</i>	0	0	0	0	0	0
Peak Converted Wet Density <i>t/m<sup>3</sup></i>	1.81	1.80	1.81	1.80	1.81	1.80
Adjusted Peak Converted Wet Density <i>t/m<sup>3</sup></i>	-	-	-	-	-	-
Optimum Moisture Content <i>%</i>	22.5	22.5	20.0	20.0	21.5	21.0

Moisture Variation From Optimum Moisture Content	2.5% dry	2.0% dry	2.0% dry	2.5% dry	2.0% dry	2.0% dry
--	----------	----------	----------	----------	----------	----------

<b>Density Ratio ( R<sub>HD</sub> )</b>	<b>%</b>	<b>96.0</b>	<b>97.5</b>	<b>96.5</b>	<b>97.5</b>	<b>98.0</b>	<b>97.0</b>
---	----------	-------------	-------------	-------------	-------------	-------------	-------------

Material description

No 13 - 18 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025. Accreditation No 9909

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 18751  
 Report No 18751/R005  
 Date Issued 05/09/2019

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JB
Project	EMERALD PARK - STAGE 7	Date tested	28/06/19
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time:	07:30
---------	------------	-----------------	--------	-------	-------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	19	20	21	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth	mm	175	175	175	-	-
Field wet density	t/m <sup>3</sup>	1.98	2.01	1.96	-	-
Field moisture content	%	24.6	21.9	24.0	-	-

Test procedure AS 1289.5.7.1

Test No	19	20	21	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	-	-
Percent of oversize material	wet	0	0	0	-	-
Peak Converted Wet Density	t/m <sup>3</sup>	2.00	2.02	2.02	-	-
Adjusted Peak Converted Wet Density	t/m <sup>3</sup>	-	-	-	-	-
Optimum Moisture Content	%	26.0	23.5	25.5	-	-

Moisture Variation From Optimum Moisture Content	1.5% dry	1.5% dry	1.5% dry	-	-	-
--	----------	----------	----------	---	---	---

Density Ratio (R <sub>HD</sub> )	%	98.5	99.0	97.5	-	-
----------------------------------	---	------	------	------	---	---

Material description

No 19 - 21 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

Approved Signatory : Justin Fry





## COMPACTION ASSESSMENT

Job No 18751  
 Report No 18751/R006  
 Date Issued 05/09/2019

**CIVIL GEOTECHNICAL SERVICES**

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	JB
Project	EMERALD PARK - STAGE 7	Date tested	01/07/19
Location	TARNEIT	Checked by	JHF

<b>Feature</b>	EARTHWORKS	Layer thickness	200 mm	Time: 14:30
----------------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	22	23	24	25	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1		
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	175	175	-	-
Field wet density <i>t/m<sup>3</sup></i>	1.83	1.91	2.03	1.92	-	-
Field moisture content <i>%</i>	22.2	21.7	26.0	26.0	-	-

Test procedure AS 1289.5.7.1

Test No	22	23	24	25	-	-
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	19.0	-	-
Percent of oversize material <i>wet</i>	0	0	0	0	-	-
Peak Converted Wet Density <i>t/m<sup>3</sup></i>	1.91	1.95	2.03	1.97	-	-
Adjusted Peak Converted Wet Density <i>t/m<sup>3</sup></i>	-	-	-	-	-	-
Optimum Moisture Content <i>%</i>	25.0	24.5	29.0	29.0	-	-

Moisture Variation From Optimum Moisture Content	2.5% dry	2.5% dry	2.5% dry	2.5% dry	-	-
--	----------	----------	----------	----------	---	---

<b>Density Ratio ( <math>R_{HD}</math> )</b>	<b>%</b>	<b>96.0</b>	<b>98.5</b>	<b>100.0</b>	<b>97.5</b>	<b>-</b>	<b>-</b>
--	----------	-------------	-------------	--------------	-------------	----------	----------

Material description

No 22 - 25 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

Approved Signatory : Justin Fry